

Key Construction / Lane Restriction Notes

- **Grimm Signal:** INDOT will be installing a signal at Grimm in mid May prior to the start of construction
- Phase 1 - June 12th, 2023: sections of 66 down to two lanes of travel in each direction / **NO ACTIVE DETOURS**
- Phase 2 - Nov. 13, 2023: There will be sections of SR66 down to two lanes of travel in each direction PLUS no left turns at Epworth from 66 / **DETOURS in EFFECT**
- Phase 3 - May 20th, 2024 There will be sections of SR66 down to two lanes of travel in each direction PLUS no left turns at Epworth from 66 / **DETOURS in EFFECT**

END DATE: Nov 24th, 2024

Contractor will provide two weeks notice of traffic pattern changes

The contractor does have the following options

- 1) Reducing the number of SR 66 open lanes per direction to a single lane, but only during nighttime hours (defined in the construction contract as 8:00 pm to 6:00 am local time);
- 2) Implementing temporary 20-minute (maximum) closures of SR 66 traffic during nighttime hours for overhead signage erection or for traffic signal work.

**** Any nighttime work restrictions/closures will require the contractor to still provide a 2-week pre-notification of the restrictions/temporary closures, and any nighttime work restrictions/closures will still require the contractor to accommodate emergency vehicles to the fullest extent possible. ****